



Attention:

Mitch Hannan

Tricore Civil Services P/L

mitch@tricorecivil.com.au

0408 309 803

Date:

5 March 2026

Validity Period:

30 Days

Prepared by:

Adam Baker

Email:

adamb@oceanprotect.com.au

Mobile:

0426825732

Project Reference	19901 - 337-341 Yaamba Rd, NTH ROCKHAMPTON (Anaconda)
Region	QLD - C Coast Sth
Council Authority	Rockhampton Regional
Development Type	Commercial

Description	Item Code	Quantity	Unit Price	Line Total
18-cartridge 690mm PSORB StormFilter Manhole	SFP-18-690-PSORB-3300	1.00	\$70,060.00	\$70,060.00
13-cartridge 690mm PSORB StormFilter Manhole	SFP-13-690-PSORB-3300	1.00	\$60,460.00	\$60,460.00
Freight of Precast to Site	FREIGHT-PRECAST	1.00	\$8,000.00	\$8,000.00
OceanGuard 200 Filter to suit up to 900x900	OG-200	22.00	\$500.00	\$11,000.00
Freight of OceanGuards to Site	Freight	1.00	\$1,200.00	\$1,200.00
UrbanPond Modular OSD (185 kl)	UP-OSD - SUP14 x 12	1.00	\$128,000.00	\$128,000.00
UrbanPond Modular OSD (395 kl)	UP-OSD - SUP1 x 36	1.00	\$330,000.00	\$330,000.00

Subtotal	\$608,720.00
GST	\$60,872.00
Total	\$669,592.00

UrbanPond Inclusions and Exclusions

Indicative only, layout & detail to be confirmed

Inclusions Provided by Ocean Protect:

- Site specific drawing set (layout plan, loading guide, installation sequence)
- Supply of:
 - 12 Single UrbanPond (SUP) Modules with overall internal height of 1400mm consisting of:
 - 12 No. Base Slab (BS) pieces
 - 12 No. Legs Down (LD) pieces
 - Perimeter Walls to suit and Sump Base (SB) piece (*if required*)
 - Inlet and outlet penetrations
 - 3 No. 900x900 Class D cast iron cover (loose)
 - Bitumen tape for exterior vertical wall and exterior horizontal top joints
 - Bolts and washers for connection of perimeter walls to UrbanPond modules
- 36 Single UrbanPond (SUP) Modules with overall internal height of 1000mm consisting of:
 - 36 No. Base Slab (BS) pieces
 - 36 No. Legs Down (LD) pieces
- Perimeter Walls to suit and Sump Base (SB) piece (*if required*)
- Inlet and outlet penetrations
- 4 No. 900x900 Class D cast iron cover (loose)
- Bitumen tape for exterior vertical wall and exterior horizontal top joints
- Bolts and washers for connection of perimeter walls to UrbanPond modules

Exclusions and Items NOT Allowed for in this Quotation:

- Unloading & installation of UrbanPond modules, bases, perimeter walls, outlet chamber (if supplied)
- Supply of outlet chamber
- Installation/application of bitumen tape, primer or sealant to the joints
- Joint sealants (*if required*)
- Supply & installation of inlet and outlet pipe connections
- Supply & installation of any risers, ladders, orifice plates, trash racks, weirs, internal chamber walls
- Cranage, including any lifting equipment required
- Site Earthworks

StormFilter Precast Inclusions and Exclusions

Inclusions Provided by Ocean Protect:

- Site specific drawing
- Supply of pre-cast concrete StormFilter tanks (inclusive of class D access cover)

Exclusions and Items NOT Allowed for in this Quotations:

- Unloading & installation of pre-cast concrete StormFilter tanks
- Installation of StormFilter Cartridges & OceanGuards
- Unloading of StormFilter Cartridges & OceanGuards (if required)
- Cleaning & dewatering of StormFilter tank & pits prior to:
 - installation of under-drain manifold & concrete false floor
 - fit out of StormFilter cartridges
 - fit out of OceanGuard pit inserts
- Construction of internal weir walls, including penetrations/voids for underdrain pipework
- Supply, unloading & installation of any pre-cast components, OSD tanks, risers & covers
- Supply & installation of inlet and outlet pipe connections

- Site Earthworks

Terms of Payment

UrbanPond

UrbanPond Customers:

- 25% Deposit invoice raised at time of order
- 25% Pre-Delivery invoice raised 4 weeks prior to delivery date
 - All previous invoices must be paid in full prior to scheduling in dispatch
- 50% Delivery invoice raised on dispatch of UrbanPond components to site

StormFilter Precast

Non-Account Customers:

- 50% Deposit Invoice raised at time of order
 - Must be paid in full prior to dispatch of pre-cast components to site
- 25% Invoice raised on delivery of pre-cast components to site
- 25% Invoice raised when StormFilter cartridges are requested
 - All invoices must be paid in full prior to dispatch of goods to site

Pre-Approved Account Customers:

- 75% Invoice raised on delivery of pre-cast components to site
- 25% Invoice raised when StormFilter cartridges are dispatched
 - All previous invoices must be paid in full prior to dispatch of goods to site

All invoices are payable 30 days from date of invoice, confirm your account status prior to placement of order

Product Availability

Coordination of on site works requires confirmation of site specific shop drawings & order acceptance. Precast manufacture commencement requires confirmation of site specific shop drawings & order acceptance. Our operations team will provide a confirmed lead time, on receipt of all necessary documentation.

Manufacturer's Warranty

Ocean Protect warrants its product(s) for a period of one (1) year, from the original date of installation. We warrant that the product(s) will be free from manufacturing defects provided the product(s) is (are) installed in accordance with the installation guidelines provided. Any caused defects arising from incorrect installation or misuse are not covered under this warranty.

Intellectual Property and Copyright

All information contained in our quotation, mechanical specifications, schedules, manuals and drawings remains the property of Ocean Protect; and shall not be disclosed or copied to any third party without the written permission of Ocean Protect.

Standard Terms and Conditions of Sale

1. Ocean Protect's normal working days are Monday to Friday, excluding public holidays.
2. Ocean Protect as a supplier, will not be held liable for cost incurred by reason of any delay in supply caused by events beyond its control including, but not limited to, shipping delays, war blockages, labour disturbances strikes, riots, insurrections, civil commotion, inclement weather, earthquakes, accidents, or injury to or expropriation, confiscation or requisition of the goods being supplied or the impositions of onerous regulations by any Government or Government Agency.
3. The liability of Ocean Protect whether in contract or in tort for any loss, damage or injury arising directly or indirectly from any defect or non-compliance of the good supplies by Ocean Protect is limited to replacement or repair of such goods or damages not exceeding the value of such defective or non-complying goods at the option of Ocean Protect and Ocean Protect shall otherwise not be liable for any direct, indirect or consequential loss damage of any kind.
4. The Purchaser shall indemnify Ocean Protect against any claims by the purchaser's servants, agents, customers or other persons whomsoever in respect of any loss damage or injury arising from any defect or non-compliance of the goods supplied to the purchaser.
5. Delivery rescheduling/cancellations require 48 hours of notice, failure to adhere may result in additional charges.
6. Manufacture of pre-cast components will not commence until Ocean Protect receives a signed off site specific shop drawing
7. The unit will be manufactured in accordance with the site specific drawing, alterations to the units design after receipt of site specific shop drawing may incur additional charges.
8. All Ocean Protect pre-cast concrete structures are non-stock, made to order and are non-refundable
9. Quoted freight prices are based on units being delivered Free on Truck (unloading by others), Monday to Friday.
10. Trucks have an allowance of one (1) hour waiting time on site, delays beyond this may incur additional charges.
11. All components become the purchaser's responsibility when lifting apparatus is attached.
12. Depending on type of unit Ocean Protect may dispatch special lifters to site with unit delivery confirmation to be given at time of delivery. Failure to return lifters to Ocean Protect will incur a minimum charge of \$400.00 +GST up to a maximum of \$1,000.00 +GST
13. Ocean Protect reserves the right to charge for storage of pre-cast concrete components when delivery is cancelled/rescheduled. The charge for relocation from the production to storage area shall be \$1,000.00 +GST, an additional charge of \$25/m² per day will be charged based on the footprint of the pre-cast components.
14. Ocean Protect pre-cast products often require specialised transportation, which are subject to a variety of road curfews and other restrictions. Delivery will be arranged by Ocean Protect, the delivery program is subject to confirmation and negotiation at the time of delivery and the availability of necessary transport equipment.



Order Acceptance Form

Please Complete & Return Via Email

ABN 79 101 258 182

If your Entity is a Trust please contact your Ocean Protect representative prior to completing this form

ABN	
Company Name	
Company Address	
Email for Invoices	

If Company Name and ABN do not match Ocean Protect will raise invoices against the ABN entity

As an authorised representative of the above entity I agree to the terms and conditions contained within this document of which I have read and understood in its entirety. I understand that my signature below constitutes confirmation for Ocean Protect to proceed with works as quoted.

Project Reference: **19901 - 337-341 Yaamba Rd, NTH ROCKHAMPTON (Anaconda)**

Agreed contract sum for works quoted: **\$608,720.00 (+GST)**

Name		Position	
Email		Phone	
Signature		Dated	

Please provide site contact information for the coordination of Installation/Delivery

Name	
Email	
Mobile	
Delivery Address	

All invoices are payable 30 days from date of invoice, refer to [Payment Terms](#) section for full details of agreed terms.

Please Contact Ocean Protect to Confirm Account Status Prior to Placement of Order